

**PROJECT STATUS REPORT**  
**VALLEJO CENTER**  
**PERIOD ENDING: November 30, 2006**

**Scope:** A New multi – story facility being built in Vallejo on a 10- acre site. The new facility will include classrooms, lecture hall, computer laboratory, bookstore distribution space and theatre rehearsal space.

**Project Team:**

Architect	Darcy Howard, KMD Architects
Bond Construction Manager	Dean Mielke, Kitchell CEM
Bond Project Engineer	Kevin Scott, Kitchell CEM
Contractor	Darrel Tucker, Ralph Larsen and Son, Inc.
Inspector	Phil Ruiz, Independent Inspection Services

**Progress Photos:**



**Contract Status:**

Notice to Proceed	<b>June 2, 2006</b>
Construction Schedule	<b>Spring 06 – Fall 07</b>
Projected Completion	<b>October 27, 2007</b>

**Progress This Period**

- Installation of exterior wall sheathing
- Interior electrical and plumbing work
- Placement of steel deck at roof
- Preparation for installation of roofing materials

