

Solano Community College Small Capital Projects - B1800B Exterior Roof Canopy

A/E: HMR Architects, Inc. **Contractor:** J-Walt Construction Status: Active

KITCHELL

PROJECT SUMMARY

Project: Small Capital Projects - B1800B Exterior Roof Canopy											
Project Scope:											
Small Capital Projects - B1800B Exterior Roof Canopy consists of replacing a failing	Project Manager: Jas	on Yi	Status: Construction	n Phase							
existing roof structure serving an outdoor lab space for students learning to use welding equipment and various pieces of machinery. The scope of work includes design for the replacement of the existing roof structure with a new structure to provide students a safe learning environment. The project will include the following components: planning, design and construction.		\$350,000	Current Project Budget:	\$650,000							
	Project Start:	May 2020	Project End:	September 2021							
				Legend							
				□ Not Started							
SCHEDULE				In Progress							
				Completed							

SCHEDULE

1			Design				IN	%		CLOSE-	ON		
	DESCRIPTION	SD	DD	CD	DSA	BID	CONST	Comp.	OCCUPIED	OUT	SCHED	COMMENTS	OK
	Project Close Out							100%			YES		OK.

BUDGET FUNDING SOURCE: Measure Q

	Amount Budgeted																				
JCAF	Measure Q		State Capital Outlay		P	rop 39	Total Budge		•		Forecast to Complete (C)		Forecast at Completion (B+C)		Expenditures to Date		Encumbrance Balance (B-E=F)		Budget Balance (A-B=G)		
1. SITE ACQUISITION	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	
2. PLANS	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	
3. WORKING DRAWINGS	\$	45,000	\$	-	\$	-	\$	45,000	\$	44,825	\$	175	\$	45,000	\$	38,885	\$	5,940	\$	175	
4. CONSTRUCTION	\$	519,200	\$	-	\$	-	\$	519,200	\$	519,200	\$	-	\$	519,200	\$	286,015	\$	233,185	\$	-	OK
5. CONTINGENCY	\$	53,800	\$	-	\$	-	\$	53,800	\$	-	\$	53,800	\$	53,800	\$	-	\$	-	\$	53,800	
6. ARCHITECTURAL AND ENGINEERING OVERSIGHT	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	
7. TESTS AND INSPECTIONS	\$	32,000	\$	-	\$	-	\$	32,000	\$	30,590	\$	1,410	\$	32,000	\$	23,259	\$	7,331	\$	1,410	
8. CONSTRUCTION MANAGEMENT	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	
9. TOTAL CONSTRUCTION COSTS (4 THRU 8 ABOVE)	\$	605,000	\$	-	\$	-	\$	605,000	\$	549,790	\$	55,210	\$	605,000	\$	309,275	\$	240,515	\$	55,210	
10. FURNITURE AND GROUP II EQUIPMENT	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	\$	-	
11. TOTAL PROJECT COST	\$	650,000	\$	-	\$	-	\$	650,000	\$	594,615	\$	55,385	\$	650,000	\$	348,160	\$	246,455	\$	55,385	

Issues and Concerns

. None at this time.

Next 90 Days

- Submit DSA Close Out documents.
 File Notice of Completion with County.
- Process final pay application.
 Pay DSA Close Out fees.
 Receive DSA certification.



Completed Canopy Structure



Completed Canopy Structure

Project Number: 813083 Small Capital Projects - B1800B Exterior Roof Canopy Financials as of 9/30/2021