Solano Community College Small Capital Projects - Fairfield Campus Building Exteriors														
SOLANO COMMUNITY COLLEGE	A/E: Aedis, Inc.					Contractor: Jeff Painting					Status: Active			
KITCHELL														
PROJECT SUMMARY														
Project: Small Capital Projects - Fairfield Campus Building Exteriors														
Project Scope: The Fairfield Campus Building Exteriors Project consists of design work, miscellaneou exterior building repairs, and the complete exterior painting of select buildings on the Fairfield Campus. This work will assist with wayfinding throughout the Fairfield Campu This project will be completed in multiple phases. This project will include the following components: design and construction.					Project Manager: Noe Ramos Status: Construction Original Project Budget: \$1,000,000 Current Project Budget: \$1,000,000								1 000 000	
													1,000,000	
Project Start: March 2020 Pro											Project End:	: Ja	anuary 2022	l
Legend □ Not Started □ In Progress ■ Completed														
DESCRIPTION	SD	Design DD C		DSA	BID	IN CONST	% Comp.	OCCUPIED	CLOSE-	ON SCHEE	<u>,</u>	COMMENTS		
Phase 1 Exteriors Project Phase 2 Exteriors Project							50%			YES YES	Close Out - Close Out -			ок
							50%			TES	Close Out -	Phase 2		
BUDGET FUNDING SOURCE: Measure Q														
JCAF		t Budgeted State Capital Outlay Pr	ор 39	Total Bud		Encumbe (B)		Forecast to Complete (C)	Foreca Compl (B+	etion	Expenditures to Date (E)	Encumbrance Balance (B-E=F)	Budget Balance (A-B=G)	
1. SITE ACQUISITION 2. PLANS	\$ - \$ \$ - \$	- \$	-	\$ \$	-	\$ \$	- \$ - \$	-	\$	-	\$ - \$ -	\$ - \$ \$ - \$	-	
3. WORKING DRAWINGS 4. CONSTRUCTION	\$ 75,000 \$ \$ 838,000 \$	- \$	-	\$ 7		\$ 53	,590 \$,700 \$	21,410 258,300	\$	75,000	\$ 50,674 \$ 191,900	\$ 2,916 \$	21,410	ок
5. CONTINGENCY 6. ARCHITECTURAL AND ENGINEERING OVERSIGHT	\$ 87,000 \$ \$ - \$	- \$	-		7,000	\$	- \$ - \$	87,000		87,000	\$ - \$ -	\$ - \$ \$ - \$	87,000	
7. TESTS AND INSPECTIONS	\$ - \$	- \$	-	\$	-	\$	- \$	-	\$	-	\$-	\$-\$	-	
8. CONSTRUCTION MANAGEMENT 9. TOTAL CONSTRUCTION COSTS (4 THRU 8 ABOVE)	\$ - \$ \$ 925,000 \$	- \$					- \$,700 \$	- 345,300			\$ - \$ 191,900	\$ - \$ \$ 387,800 \$		
10. FURNITURE AND GROUP II EQUIPMENT 11. TOTAL PROJECT COST	\$ - \$ \$ 1,000,000 \$	- \$	-	\$ \$ 1,00		\$ \$ 633	- \$,290 \$	366,710	\$ \$ 1,0	-	\$ - \$ 242,574	\$ - \$ \$ 390,716 \$	366,710	
Issues and Co					ſ	-				Next 90				
1. None at this time.						1. Complete Phase 1 Close Out. 2. Complete Phase 2 Close Out.								
Fulding 12										George Buildir	rg 400			
Project Number: 823054 Small Capital Project						Fairfield Campus Building Exteriors Financials as of 9/30/2021								_