



Solano Community College Small Capital Projects - Pedestrian & Vehicle Wayfinding Signs

A/E: Clearstory, Inc.

Contractor: Ellis & Ellis

Status: Active



PROJECT SUMMARY

Project: Small Capital Projects - Pedestrian & Vehicle Wayfinding Signs

Project Scope:

The Pedestrian & Vehicle Wayfinding Signs Project consists of design/installation of new exterior vehicle wayfinding signs and the procurement of pedestrian signs to provide necessary wayfinding information on the Fairfield Campus. This project will include the following components: design and construction.

Project Manager: Noe Ramos **Status:** Installation Phase

Original Project Budget: \$109,635 **Current Project Budget:** \$170,767

Project Start: July 2019 **Project End:** February 2022

Legend	
<input type="checkbox"/>	Not Started
<input type="checkbox"/>	In Progress
<input checked="" type="checkbox"/>	Completed

SCHEDULE

DESCRIPTION	Design			DSA	BID	IN CONST	% Comp.	OCCUPIED	CLOSE-OUT	ON SCHED	COMMENTS
	SD	DD	CD								
Construction Phase	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	<input checked="" type="checkbox"/>	N/A	<input checked="" type="checkbox"/>	<input type="checkbox"/>	90%	<input type="checkbox"/>	<input type="checkbox"/>	Yes	

OK

BUDGET

FUNDING SOURCE: Measure Q

JCAF	Amount Budgeted			Total Budget (A)	Encumbered (B)	Forecast to Complete (C)	Forecast at Completion (B+C)	Expenditures to Date (E)	Encumbrance Balance (B-E=F)	Budget Balance (A-B=G)
	Measure Q	State Capital Outlay	Prop 39							
1. SITE ACQUISITION	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
2. PLANS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
3. WORKING DRAWINGS	\$ 1,355	\$ -	\$ -	\$ 1,355	\$ 1,355	\$ -	\$ 1,355	\$ 1,355	\$ -	\$ -
4. CONSTRUCTION	\$ 97,706	\$ -	\$ -	\$ 97,706	\$ 64,886	\$ 32,820	\$ 97,706	\$ 64,886	\$ -	\$ 32,820
5. CONTINGENCY	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
6. ARCHITECTURAL AND ENGINEERING OVERSIGHT	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
7. TESTS AND INSPECTIONS	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
8. CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -
9. TOTAL CONSTRUCTION COSTS (4 THRU 8 ABOVE)	\$ 97,706	\$ -	\$ -	\$ 97,706	\$ 64,886	\$ 32,820	\$ 97,706	\$ 64,886	\$ -	\$ 32,820
10. FURNITURE AND GROUP II EQUIPMENT	\$ 71,706	\$ -	\$ -	\$ 71,706	\$ 52,522	\$ -	\$ 52,522	\$ 52,522	\$ -	\$ 19,184
11. TOTAL PROJECT COST	\$ 170,767	\$ -	\$ -	\$ 170,767	\$ 118,762	\$ 32,820	\$ 151,583	\$ 118,762	\$ -	\$ 52,004

OK

Issues and Concerns

1. None at this time.

Next 90 Days

1. Installation of remaining pedestrian signs will occur once LLRC Building is complete.
2. Close out of project.



Vehicle Wayfinding Signs - Example Installation



Pedestrian Wayfinding Signs - Example Installation

