



## Solano Community College Infrastructure Improvements - Solar Energy

A/E: Optony Inc.

Contractor: Holt Renewables

Status: Active



### PROJECT SUMMARY

#### Project: Infrastructure Improvements - Solar Energy

##### Project Scope:

The Solar Energy Project is to add solar production to the District's Fairfield Campus with the application of solar photovoltaic arrays. The project goal is to completely offset current energy consumption with the potential of over production (up to 5 megawatts) for the Fairfield Campus. The project includes the following components: feasibility study, assessment, planning, design, construction, and operations/maintenance. The procurement method for this project is Design-Build.

Project Manager: Noe Ramos Status: Design Phase

Original Project Budget: \$13,000,000 Current Project Budget: \$14,000,000

Project Start: April 2021 Project End: December 2023

##### Legend

- ☐ Not Started
- ☐ In Progress
- ☒ Completed

### SCHEDULE

DESCRIPTION	Design			DSA	BID	IN CONST	% Comp.	OCCUPIED	CLOSE- OUT	ON SCHD	COMMENTS	OK
	SD	DD	CD									
Design Phase	<input checked="" type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	50%	<input type="checkbox"/>	<input type="checkbox"/>	Yes	Design Phase	OK

### BUDGET

### FUNDING SOURCE: Measure Q


JCAF	Amount Budgeted			Total Budget (A)	Encumbered (B)	Forecast to Complete (C)	Forecast at Completion (B+C)	Expenditures to Date (E)	Encumbrance Balance (B-E=F)	Budget Balance (A-B=G)	OK
	Measure Q	State Capital Outlay	Prop 39								
1. SITE ACQUISITION	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
2. PLANS	\$ 15,875	\$ -	\$ -	\$ 15,875	\$ 15,875	\$ -	\$ 15,875	\$ 15,875	\$ -	\$ -	
3. WORKING DRAWINGS	\$ 192,470	\$ -	\$ -	\$ 192,470	\$ 86,425	\$ 106,045	\$ 192,470	\$ 67,479	\$ 18,946	\$ 106,045	
4. CONSTRUCTION	\$ 12,753,034	\$ -	\$ -	\$ 12,753,034	\$ 12,753,034	\$ -	\$ 12,753,034	\$ 837,466	\$ 11,915,568	\$ -	
5. CONTINGENCY	\$ 524,046	\$ -	\$ -	\$ 524,046	\$ -	\$ 524,046	\$ 524,046	\$ -	\$ -	\$ 524,046	
6. ARCHITECTURAL AND ENGINEERING OVERSIGHT	\$ 164,194	\$ -	\$ -	\$ 164,194	\$ 47,400	\$ 116,794	\$ 164,194	\$ -	\$ 47,400	\$ 116,794	
7. TESTS AND INSPECTIONS	\$ 350,381	\$ -	\$ -	\$ 350,381	\$ -	\$ 350,381	\$ 350,381	\$ -	\$ -	\$ 350,381	
8. CONSTRUCTION MANAGEMENT	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
9. TOTAL CONSTRUCTION COSTS (4 THRU 8 ABOVE)	\$ 13,791,655	\$ -	\$ -	\$ 13,791,655	\$ 12,800,434	\$ 991,221	\$ 13,791,655	\$ 837,466	\$ 11,962,968	\$ 991,221	
10. FURNITURE AND GROUP II EQUIPMENT	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	\$ -	
11. TOTAL PROJECT COST	\$ 14,000,000	\$ -	\$ -	\$ 14,000,000	\$ 12,902,734	\$ 1,097,266	\$ 14,000,000	\$ 920,820	\$ 11,981,914	\$ 1,097,266	

### Issues and Concerns

- Current market conditions are causing dramatic shifts in costs of solar components.

### Next 90 Days

- Complete due diligence for completion of design documents.
- DSA and DGS Submittal.
- DSA and DGS Review Period.



Proposed PV and BESS Locations

Project Number: 814060

Infrastructure Improvements - Solar Energy

Financials as of 06/30/2022