

### **PRESENTATION ITEMS**

- 1. Autotechnology Project Project site update
  - Site and Cost Options Review as requested by committee
- 2. Biotechnology Project Floor plan update (information)
- 3. Bond Spending Plan Review





#### Autotechnology Programming Efforts: Review of 12/17/14 Meeting

Autotechnology Project Critical Success Factors (CSF):


Purpose: Serve as the primary guidelines to effective decision-making and project design focus throughout the project by the entire Project Core Team:

- A "State of the Art" Facility
- Student Success and Equity
- A Sustainable & Cost Effective Facility
- A Facility Sized for "Today & Tomorrow"
- Adherence to the Project Budget & Schedule

### **CRITICAL SUCCESS FACTORS (CSF)**



PRELIMINARY FLOOR PLANAUTO TECHNOLOGY CENTERDECEMBER 17 2014



### 1-A: PRELIMINARY APPROVED PLAN AUTO TECHNOLOGY CENTER JANUARY 21, 2015

## LIONÄKIS

SCALE: 1" = 20'-0" +/-



PRELIMINARY SITE PLAN OPTIONS AUTO TECHNOLOGY CENTER JANUARY 21, 2015

SCALE 1" = 300'-0"



PRELIMINARY VALLEJO CENTER SITE PLAN

AUTO TECHNOLOGY CENTER JANUARY 21, 2015

### Vallejo Center Site and Cost Option Review:

BSP Approved Total Project Budget:	\$19.6M
Current Project Cost Estimate:	<u>\$25.6M</u>
Variance:	\$6.0M

#### Change Factors:

- Welding Program Addition Premium: \$3.9M
- Autotech Program Adjustments: \$2.1M
- Potential Secondary Schedule Impacts:
  - CEQA Due to Site Evaluation Period: 2 Months

## AUTOTECHNOLOGY BUILDING SITE COMPARISON



### PRELIMINARY BELVEDERE SITE PLAN

AUTO TECHNOLOGY CENTER JANUARY 21, 2015

### **Belvedere Site and Cost Options Review:**

BSP Approved Total Project Budget:	\$19.6M
Current Project Cost Estimate:	<u>\$32.6M</u>
Variance:	\$13.0M

#### Change Factors:

- Welding Program Addition Premium: \$3.9M
- Autotech Program Adjustments: \$2.1M
- Site Improvements Premium: \$7.0M
- Potential Secondary Schedule Impacts:
  - Additional site studies, design, neighbor negotiations, and CEQA planning: 6-8 months

### AUTOTECHNOLOGY BUILDING SITE COMPARISON



### PRELIMINARY NORTHGATE SITE PLAN

AUTO TECHNOLOGY CENTER JANUARY 21, 2015

#### Northgate Site and Cost Options Review:

BSP Approved Total Project Budget:	\$19.6M
Current Project Cost Estimate:	<u>\$34.6M</u>
Variance:	\$15.0M

#### Change Factors:

•	Welding Program Addition Premium:	\$3.9M
•	Autotech Program Adjustments:	\$2.1M
•	Site Improvements Premium:	\$9.0M
	(Includes Northgate property purchase of \$6.8M)	

#### • Potential Secondary Schedule Impacts:


• Property acquisition, additional site studies, design and CEQA planning: 7-9 months

### AUTOTECHNOLOGY BUILDING SITE COMPARISON






#### **BIOTECHNOLOGY BUILDING - Vacaville Center**



ED2 international

Environmental Design & Eco-nomical Development

LINEAR 1-STORY CONCEPT - NORTH OF (E) VACAVILLE CENTER 31,943 GSF BUILDING ORGANIZATION 31,943 GSF BUILDING ORGANIZATION 12 - 29 - 2014 (Of Fixed Equipment, Casework, Shelving & Movable FFE)





### Bond Spending Plan Review:

Current Bond Spending Plan (BSP) Approved by the Board of Trustees on 08/20/14:

<ul> <li>Fairfield Campus Projects Total Budget:</li> </ul>	\$87.8M
<ul> <li>Vacaville Campus Projects Total Budget:</li> </ul>	\$80.2M
<ul> <li>Vallejo Campus Projects Total Budget:</li> </ul>	\$80.2M
<ul> <li>Infrastructure Improvements Budget:</li> </ul>	\$37.8M
<ul> <li>Includes Utility and IT Infrastructure Improvement Projects</li> </ul>	
<ul> <li>ADA &amp; Classroom Improvements:</li> </ul>	\$19.2M
<ul> <li>Planning, Assessments &amp; Program Mgmt.:</li> </ul>	\$25.4M
<ul> <li>Program Reserve &amp; Interest:</li> </ul>	<u>\$17.4M</u>
Total Bond Spending Plan:	\$348M

### **BOND SPENDING PLAN REVIEW**

#### Bond Spending Plan Review :

Current Impacts to the BSP:

- Biotechnology & Science Building
  - Potential variance of \$6.5M
- Autotechnology Building
  - Potential variance:
    - Vallejo Center Site: \$6M
    - Belvedere Site: \$13M
    - Northgate Site: \$15M

(including \$6.8M property purchase)

### **BOND SPENDING PLAN REVIEW**