# BOND PROJECT UPDATES SOLANO COMMUNITY COLLEGE **BOARD OF TRUSTEES** JUNE 7, 2017



85% Complete

Completion by July 2017

Ribbon Cutting Sept. 6, 2017

## Vacaville Biotechnology

















# Vacaville Annex

### Testing Continues for DSA Rehabilitation Project

Six (6) Roof Trusses tested, four (4) have failed Testing halted, replacement now required Walk way Trusses look okay, two more to be tested

Cost estimate being prepared to replace trusses

#### TILE MANSARD ROOF (perimeter)

\* Damaged in wind storm

\* Structural engineer recommends full replacement

\* Use lighter cost effective standing metal seam roof replacement (Similar to standing seam roof over horticulture project)

# Vacaville Annex



80% Complete

Completion by August 2017

Ribbon Cutting Sept. 20, 2017

### Vallejo Auto-technology















Scheduled to complete August 4<sup>th</sup>

DSA approved On schedule

### Vallejo HVAC Replacement



99% Complete

Completion by June 2017

Ribbon Cutting Aug. 16, 2017

# Fairfield Performing Arts Building











Ground Breaking Aug. 2<sup>nd</sup>

Completion by Nov. 2018

Ribbon Cutting Jan. 2019

## Fairfield Science & Veterans Center

#### FAIRFIELD CAMPUS SCIENCE & VENTERANS CENTER IMPACTS

- \* District Communication
  - Site signs for on construction information
  - Unique header ID for campus email
- \* Campus Impact
  - Construction to stop during finals
  - Landscape upgrades to include removal of nine (9) trees, replaced with 20 new trees
     (trees evaluated by District and deemed replaceable due to age & health)
- \* Campus Utilities
  - Gas line replacement in section added
  - Gas Line system replacement to be considered
  - Chilled & Hot water system to be relocated. Shut downs to be scheduled during off hours.
  - Utility location in process, however there is always a risk of interruptions.

### Fairfield Science & Veterans Center

#### **FAIRFIELD CAMPUS**

- \* Move out of 360 Campus Lane
  - Construct Costume Shop in B1800
  - Move Bond program office to portables.
- \* Electric Substation Replacement
  - Power shutdown & replacement scheduled for Thanksgiving break, (alternate plan over winter break)
- \* Horticulture Restroom
  - Work in Process

- \* Campus Entry Sidewalk Improvement
  - Solano County Transit Authority to provide \$50,000 for project.
  - Completion target October of 2017
  - Reusing 9 light poles from Vacaville for cost and environmental savings
- \* Softball Bleacher Replacement Project
  - DSA added accessibility scope to provide a path of travel to accessible restrooms.
     (Design & cost are being determined.)

#### VACAVILLE CENTER

- \* Intersection Improvement
  - Construction from June to September this year.

# **SCCD Small Projects**