

Solano Community College Building 300 Modernization

A/E: Aedis Architects Contractor: TBD Status: Active

■ KITCHELL

PROJECT SUMMARY

Project: Building 300 Modernization Project Scope: Building 300 Modernization Project is to renovate existing Building 300 on the Fairfield

Building 300 Modernization Project is to renovate existing Building 300 on the Fairfield Campus. The project goal is to modernize the aging building to meet current standards. The project includes the following components: feasibility study, assessment, planning, design and construction.

 Project Manager:
 Noe Ramos
 Status:
 Active

 Original Project Budget:
 \$3,000,000
 Current Project Budget:
 \$3,000,000

Project End:

April 2021

Legend

□ Not Started
□ In Progress
■ Completed

SCHEDULE

	Design					IN	%		CLOSE-	ON			
DESCRIPTION	SD DD		CD	DSA	BID	CONST	Comp.	OCCUPIED	OUT	SCHED	COMMENTS		
Pre-Design Phase / Initial Study							100%			Yes	Initial Study Complete	ok	

Project Start:

BUDGET

FUNDING SOURCE: Measure Q

	Amount Budgeted																
JCAF	N	Measure Q	С	State apital utlay	Pr	ор 39	To	otal Budget (A)	E	ncumbered (B)	Forecast to Complete (C)	Forecast at Completion (B+C)	Ex	to Date (E)	Er	ncumbrance Balance (B-E=F)	Budget Balance (A-B=G)
1. SITE ACQUISITION	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -	\$ -	\$	-	\$	-	\$ -
2. PLANS	\$	113,950	\$	-	\$	-	\$	113,950	\$	28,430	\$ 85,520	\$ 113,950	\$	22,744	\$	5,686	\$ 85,520
3. WORKING DRAWINGS	\$	152,020	\$	-	\$	-	\$	152,020	\$	-	\$ 152,020	\$ 152,020	\$	-	\$	-	\$ 152,020
4. CONSTRUCTION	\$	2,100,000	\$	-	\$	-	\$	2,100,000	\$	-	\$ 2,100,000	\$ 2,100,000	\$	-	\$	-	\$ 2,100,000
5. CONTINGENCY	\$	434,275	\$	-	\$	-	\$	434,275	\$	-	\$ 434,275	\$ 434,275	\$	-	\$	-	\$ 434,275
6. ARCHITECTURAL AND ENGINEERING OVERSIGHT	\$	70,455	\$	-	\$	-	\$	70,455	\$	-	\$ 70,455	\$ 70,455	\$	-	\$	-	\$ 70,455
7. TESTS AND INSPECTIONS	\$	69,300	\$	-	\$	-	\$	69,300	\$	-	\$ 69,300	\$ 69,300	\$	-	\$	-	\$ 69,300
8. CONSTRUCTION MANAGEMENT	\$	-	\$	-	\$	-	\$	-	\$	-	\$ -	\$ -	\$	-	\$	-	\$ -
9. TOTAL CONSTRUCTION COSTS (4 THRU 8 ABOVE)	\$	2,674,030	\$	-	\$	-	\$	2,674,030	\$	-	\$ 2,674,030	\$ 2,674,030	\$	-	\$	_	\$ 2,674,030
10. FURNITURE AND GROUP II EQUIPMENT	\$	60,000	\$	-	\$	-	\$	60,000	\$	-	\$ 60,000	\$ 60,000	\$	-	\$	-	\$ 60,000
11. TOTAL PROJECT COST	\$	3,000,000	\$	-	\$		\$	3,000,000	\$	28,430	\$ 2,971,570	\$ 3,000,000	\$	22,744	\$	5,686	\$ 2,971,570

Issues and Concerns

No issues or concerns at this time.

Next 90 Days

1. Initial Study Complete. Utilize study to determine scope of future project.



Exterior of Building 300



Exterior of Building 300

Project Number: 820320 Fairfield - Building 300 Modernization Financials as of 9/30/2021