SOLANO	Solano Community College ADA Improvements (Phase 1)														
COMMUNITY COLLEGE	A/E: Various					Contractor: Various					Status: Active				
KITCHELL			F	PROJE	ECT SL	JMMAR	,								
Project: ADA Improvements (Phase 1)							• 							-	
Project Scope: This Project may consist of multiple projects and various types of work scope related to improvements th will ensure compliance with the Americans with Disabilities Act (ADA). This project is the first phase of a District-Wide effort to update campus facilities to ensure compliance with the Americans with Disabilities					Act	Project Manager: Noe Ramos				Status:			Active	-	
(ADA). The scope of work within this Project may include the following components: planning, assessment, surveying, design, construction and/or installation.											Ū	\$611,918			
Project Start: September 2020 Project End: June 2022															
SCHEDULE															
DESCRIPTION	SD	Design DD	CD	DSA	BID	IN CONST	% Comp		CLOSE- OUT	ON SCHED)	COMMENT	s		
Various ADA projects, part of the ADA Improvements work across all campus sites - interior to buildings, as well as exterior							NA			Yes	there may b	ne singular Proje e multiple projec g worked on at ti	ts of varying work	ок	
Expenditures	Expenditures FUNDING SOURCE: Measure Q														
	An	iount Budget	ted	_				F			Franciska	-	Durlant		
Projects	Measure Q		ital Total lay Prop 39		al Budget (A)	Encumbered Com (B) (Forecast to Complete (C)	Foreca Compl (B+	etion C)	Expenditures to Date (E)	Balance Balanc (B-E=F) (A-B=C	Budget Balance (A-B=G)		
2. ADA Transition Plan Update	\$ 30,72 \$ 240,79	5\$-	\$ - \$ -		30,724 240,795	\$ 240	0,724 \$ 0,795 \$				\$-	\$ 240,795			
3. B1800B Exterior Roof Canopy	\$ 36,82	9\$-	\$ -	\$	36,829	\$ 36	6,829 \$	-	\$	36,829	\$-	\$ 36,829	\$-		
														ок	
														-	
														-	
11. TOTAL PROJECT COST	\$ 308,34	8 \$ -	\$ -	\$	308,348	\$ 308	3,348 \$	-	\$ 3	808,348	\$ 30,724	\$ 277,624	\$-		
Issues and Concern	1	Next 90 Days													
1. No issues or concerns at this time.						Current Work within this category of ADA Improvements: 1. Continue work on the ADA Transition Plan and Barrier Removal Assessment Update.									
			_	_					_						
Project Number: 815010-815030				ADA	Improv	ements (P	hase 1)				Financials	as of 9/30/202	1	