	Solano Community College ADA Improvements (Phase 1)																
	A/E: Various						Contr	actor	: Va	Various				Status: Active			
KITCHELL				_													
				ŀ	ROJI	ECT SU	JMMAR										
Project: ADA Improvements (Phase 1) Project Scope: This Project may consist of multiple projects and various types of work scope related to improvements th will ensure compliance with the Americans with Disabilities Act (ADA). This project is the first phase of a						F 11							Status:	tatus: Active			
District-Wide effort to update campus facilities to ensure comp (ADA). The scope of work within this Project may include the f surveying, design, construction and/or installation.	^{ent,} Or							Current Project Budget: \$611,918				_					
SCHEDULE	1					Pr	oject Start	:		Septe	ember 20	120	Project En	a:]	June 2022 Legend Not Starte In Progre Complete	ss
			Design				IN	%			CLOSE-	ON		COMN			<u>u</u>
DESCRIPTION Various ADA projects, part of the ADA Improvements work		SD	DD	CD	DSA	BID	CONST	Com	p. 00	D	OUT	SCHEI	This is no	one singular	Proje	ct. At any time	
across all campus sites - interior to buildings, as well as exterior	or.							NA				Yes		be multiple p ing worked or	rojects n at th	s of varying wo e same time.	rk
Expenditures FUNDING SOURCE: Measure Q																	
		Amou	unt Budget State	ed	_		F		Forecast to		Forecast at		Expenditures Encumbran		ince	Budget	
Projects	Me	asure Q	Capital Outlay	Prop 3	9	al Budget (A)	(B)		Comp (C	;)	Comple (B+0	C)	to Date (E)	Balanc (B-E=F		Balance (A-B=G)	
1. FF Campus Bleachers Replacement/Field Close Out (Closed) 2. ADA Transition Plan Update	\$ \$	30,724 240,795	\$ - \$ -	\$ - \$ -		30,724 240,795),724),795				30,724 40,795	\$ 30,7 \$ 187,4	24 \$ 34 \$ 53	- 3,311	\$ \$	
3. B1800B Exterior Roof Canopy (Closed)	\$	36,829	\$-	\$ -	\$	36,829	\$ 36	6,829	\$	-	\$	36,829	\$ 36,8	9 \$	-	\$	
																	ок
																	_
																	-
11. TOTAL PROJECT COST	\$	308,348	s -	\$ -	\$	308,348	\$ 308	3,348	\$	-	\$ 3	08,348	\$ 255,0	7 \$ 53	3,311	\$	
	Ť	,	•			,		.,				,	,.		,	•	
Issues and Concer		Next 90 Days															
1. No issues or concerns at this time.							Current Work within this category of ADA Improvements: 1. Continue work on the ADA Transition Plan and Barrier Removal Assessment Update.										
						-											
Project Number: 815010-815030 ADA Improvements														Financi	ials a	s of 03/31/20)22