



SOLANO
COMMUNITY COLLEGE



Citizens' Oversight Committee Annual Report 2015 - 2016

March 7, 2018

Solano Community College CBOC 2015-16 Annual Report

TABLE OF CONTENTS

- 1. Introduction..... 2
- 2. About the Solano Community College District..... 3
- 3. The Citizens’ Bond Oversight Committee..... 3
- 4. Measure G and Measure Q Bond Program Summary..... 4
- 5. Summary of CBOC Activities for Fiscal Year 2015/2016..... 4
- 6. Bond Projects and Financial Summary..... 6
- 7. Follow-Up to Concerns Raised to Previous CBOC Report..... 9
- 8. Bond Audit Reports for Fiscal Year 2015/2016..... 11
- 9. CBOC Compliance Statement..... 11

Citizens Bond Oversight Committee Annual Report 2015-16

INTRODUCTION

This report is intended to present activities and opinions of the Citizens' Bond Oversight Committee (CBOC) of the Solano Community College District (District) during the 2015-16 fiscal year. The CBOC is required to prepare and present to the District's Board of Trustees, in public session, an annual written report, which includes a summary of the CBOC's activities and a statement indicating whether the District is in compliance with requirements that the bond revenues have been used only for the purposes authorized by the bond measure.

While the CBOC's previous report covered the period July 2014 – December 2015 the Committee agrees to return to the fiscal year cycle, consistent with the annual independent financial audits and so has prepared this report for the period July 2015 – June 2016. We would like to express our regrets for the lateness of this report but the CBOC was unable to conduct business during the time this report normally would have been written due to a lack of quorums for the meetings.

During this period the CBOC met eight times to receive updates from District staff on the progress of Measure G and Measure Q projects and to write the last annual report. The District and its consultants were forthcoming in providing and presenting requested information and project status updates.

To the best of our knowledge all expenditures authorized by the school facility bonds have been consistently and transparently presented by District staff and consultants to the CBOC and it is our belief that the bond funds were spent only on school facility improvements authorized by the Bond Act and bond measures. The CBOC reports that to the best of its knowledge the District has complied with the requirements of state law in its accounting for and expending of bond funds. Information regarding the projects for both bond measures is provided in this report. Expenditures are cumulative through June 30, 2016.

The CBOC looks forward to the next year as the District makes the facility improvements promised in the bond measures. The CBOC would like to thank the community for its continued support of the Solano Community College and its students.

Solano Community College CBOC 2015-16 Annual Report

ABOUT THE SOLANO COMMUNITY COLLEGE DISTRICT

Solano Community College was established in 1945 as Vallejo Junior College, as Solano was part of the Vallejo City Unified School District until 1967 when the College became a countywide institution. The 192-acre Fairfield campus, centrally located just off Interstate 80, was completed in 1971 and opened with 5,000 students. Since then, facilities, programs, staff and services have expanded to meet the needs of a growing County.

The College's service area encompasses the communities of Benicia, Dixon, Fairfield, Suisun, Vacaville, Vallejo and Winters, as well as Travis Air Force Base. Many graduates of the area's fifteen public high schools and three private schools take advantage of the educational opportunities offered by Solano Community College.

The College currently serves about 14,000 students annually at facilities on the main Fairfield Campus, Vacaville Center properties, and Vallejo Center properties.

CITIZENS' BOND OVERSIGHT COMMITTEE

The Solano Community College District's Citizens' Bond Oversight Committee is comprised of nine members representing required constituent groups from throughout the District's service region.

The CBOC is responsible for the review of bond expenditures and preparation and presentation of an annual report. Solano Community College District's CBOC has oversight responsibilities for both Measure G and Measure Q. CBOC members serve a term of three (3) years, commencing as of the date of appointment by the Board. No member may serve more than two (2) consecutive terms. CBOC members are not compensated for their services.

Committee Members During 2015/2016 Fiscal Year:

Lyman Dennis, Senior Citizen Organization – Fairfield, Chair

Hermie R. Sunga, Member-At-Large, Business Organization – Vallejo, Vice Chair

Elisha Blue, Student Association (2016)

Robert Charboneau, Taxpayers' Association – Fairfield

Neil Ferguson, Construction Trade Organization - Vacaville

David Fleming, Solano Community College Foundation

Andre Stewart, Member-At-Large - Benicia (appointed 11/19/15)

Solano Community College CBOC 2015-16 Annual Report

Ward Stewart, Member-At-Large - Vallejo (appointed 9/2/15)

Angelo Cellini, Construction Trade Organization – Suisun City (term ended 2015)

Melvin Jordan, Member-At-Large (term ended 2015) Vacant, Construction and Building Trades

MEASURE G AND MEASURE Q BOND PROGRAM SUMMARY

The Solano Community College District has two bond authorizations: Measure G, approved by voters in 2002 (\$124.5 million) and Measure Q (\$348 million) approved by the voters in 2012. The proceeds from these bonds are to be used for site acquisition, facility renovation, construction of new facilities, and equipment procurement.

Both Measure G and Measure Q were passed under Proposition 39 provisions, which allow passage of school bond measures with 55% voter approval if certain conditions are met. Proposition 39 allows the District to use bond funds only for projects described in the bond measure language. The funds cannot be used for staff salaries or projects not described in the language of the bond measures. It also mandates the formation of a Citizens' Bond Oversight Committee ("CBOC").

SUMMARY OF CBOC ACTIVITIES FOR FISCAL YEAR 2015/2016

The CBOC conducted meetings on the following dates in Fiscal Year 2015/16: July 21, 2015; August 11, 2015; October 13, 2015; November 17, 2015; January 21, 2016; March 15, 2016; May 31, 2016; and June 21, 2016

The CBOC spent much of 2016 preparing an annual report for Fiscal Year 2014/2015, extending the period of the report coverage to be eighteen months, from July 2014 to December 2015. This report was presented to the Board of Trustees September 7, 2016. The District Superintendent President prepared a response to address some of the points in the report and discussion was held at the next CBOC meeting. Later in this report the CBOC provides a brief reaction to the District's response to the last report. The Board of Trustees amended the CBOC Bylaws on August 19, 2015.

Following is a brief summary of the highlights of each meeting.

July 21, 2015 Special Meeting: At the request of the CBOC, the District made a presentation that included the basics of bond finance, bond spending and implementation plan, bond spending plan and project initiation forms, project delivery methods, program and project input and

Solano Community College CBOC 2015-16 Annual Report

approvals process, and the role of the CBOC. The Grand Jury Report was discussed. The status of recruiting for two vacant CBOC positions was also discussed.

August 11, 2015 Special Meeting: Interim Superintendent President noted that the Board would be reviewing and perhaps revising the CBOC Bylaws and would take into account the report submitted by the CBOC Chair. There was discussion regarding proposed bylaw revisions. The CBOC requested documents and information from the College for review and discussion at the next meeting.

October 13, 2015 Regular Meeting: Welcomed new CBOC member, Dr. Ward Stewart. Introduction to College's Interim Executive Bonds Manager, Tom Beckett, and consultant Kitchell's new Program Manager, Pam Kinzie. The CBOC asked these attendees questions about the information the District had sent out in response to last meeting's requests. A goal was set to have the draft outline for the annual CBOC Report for next meeting.

November 17, 2015 Special Meeting Workshop: Welcomed new CBOC member, Elisha Blue, Associated Students of Solano College. Requested public attendee Janet Roberts speak about how another CBOC that she serves on operates. The CBOC requested to meet with the District's Auditor to be involved in the requirements for the audit and for the findings of the audit. The CBOC voted to pursue the following actions: participate in the bond audits, request Facility Manager and Bond Manager present project updates and be available for questions at the next CBOC meeting, work with the College to schedule a meeting with the auditor, request a report or presentation on the Nut Tree project (Aeronautics program).

January 21, 2016 Special Meeting Workshop: Discussion with Interim Director of Facilities, Jim Buchanan. The Program Manager gave a presentation on the Quarterly Progress Update Report (July – September), and activity since September. (The Report was sent to CBOC members November 18.) The Interim Executive Bonds Manager answered questions about the proposed Veterans Center and the Nut Tree project (new building for aeronautics program). Action items: Requested copy of Aeronautics Project Initiation Form, requested CBOC subgroup meeting with Auditor, VP Business & Administration suggested Board member training by Bond Advisor, requested CBOC members' items for inclusion in CBOC annual report.

March 15, 2016 Special Meeting Workshop: Presentation by Auditor of Measures G and Q financial and performance audits. Both Measure G and Measure Q had clean financial audits, with no findings. Per the Auditor, the District properly accounted for the expenditures and bond funds were spent on authorized projects. The Interim Executive Bonds Manager gave a

Solano Community College CBOC 2015-16 Annual Report

presentation on construction cost estimates based on space type cost guidelines from the State Chancellor's Office. He provided and reviewed the Library/LRC Project estimate as an example. The Committee discussed topics and outline for the annual report.

May 31, 2016 Special Meeting Workshop: Discussion of the draft annual report. Discussion of the aeronautics project.

June 21, 2016 Special Meeting Workshop: Discussed the aeronautics project and developed a list of questions for the District. Discussed wording changes for annual report.

BOND PROJECTS AND FINANCIAL SUMMARY

Measure G bond program is coming to a close. Active projects this fiscal year included the following completion of B600 Administration renovation project and Small Capital Projects: B1300 countertops, fire alarm control panel upgrades, pool pump heat exchangers replacement, water line shut-off valves, and design services for softball replacement project.

Measure Q active projects this fiscal year included: Fairfield Campus: Performing Arts Building Renovation, Science Building, Horticulture – Phase 1, Exterior Lighting Upgrade, Substation #1 and #2 Replacement, Small Capital Projects: 21st Century Classroom Upgrade, B1600 Roofing, B1300 Kiln Structural Retrofit and Fence, Swing Space Portables, CDFS Window Blinds, B100 ASC & Tutoring Renovation, B200 Kitchen Renovation, FF&E Procurement, Hydronic Pump Replacement, Mechatronics Instructional Walls, B1400 Food Service Area Condition Assessment, Pavement Assessment Project, B100 Lobby Tables, Measure Q Signs, and Asbestos Abatement B100 & B1900 .

Vacaville Center: Vacaville Classroom Building (Annex) Renovation, Biotechnology and Science Building, Vacaville Intersection Improvements, and Aeronautics and Workforce Development Building, Small Capital Projects: Vacaville HVAC Upgrade Design.

Vallejo Center: Autotechnology Building, Small Capital Projects: Vallejo HVAC Upgrade Design.

Districtwide: IT Infrastructure Project – Phase 1, and Solar Project, Security Camera System Planning.

Solano Community College CBOC 2015-16 Annual Report

Solano Community College District Measure G Bond Quarterly Progress Update (Financials as of 6/30/2016)



SOLANO COMMUNITY COLLEGE DISTRICT MEASURE G BOND QUARTERLY PROGRESS UPDATE (FINANCIALS AS OF 6/30/2016)

PROJECT NUMBER ⁽¹⁾	PROJECT NAME	FINAL MEASURE G BOND SPENDING PLAN 4/20/2016 ⁽²⁾⁽⁴⁾	EXPENDITURES AS OF 6/30/2016 ⁽³⁾	PERCENT SPENT
VJ CAMPUS				
3,10,11&12	Vallejo Center	\$ 23,894,821	\$ 23,894,821	100%
N36	Vallejo Parking Lot Expansion	\$ 1,260,015	\$ 1,260,015	100%
VV CAMPUS				
7,8&9	Vacaville Center	\$ 20,450,873	\$ 20,450,873	100%
N39	Vacaville Parking Lot Expansion	\$ 1,575,435	\$ 1,575,435	100%
FAIRFIELD CAMPUS				
1	Building 400 - Student Services Center	\$ 15,457,496	\$ 15,457,496	100%
29	Building 1700 A & B Renovation/Equipment	\$ 14,768,058	\$ 14,768,058	100%
4,22&23	Building 700 & 800 Annex	\$ 8,350,623	\$ 8,350,623	100%
13&14	Building 1400 Modernization and Kitchen Replacement	\$ 6,985,498	\$ 6,985,498	100%
30&31	Building 1800 A & B Renovation/Equipment	\$ 6,421,275	\$ 6,421,275	100%
38	Police and Public Services	\$ 59,683	\$ 59,683	100%
15&16	Utility Infrastructure Phase I & II (Hydronics)	\$ 5,911,348	\$ 5,911,348	100%
17&18	Sports Complex - Phase I & II	\$ 5,435,697	\$ 5,435,697	100%
20	Building 300 Renovation/Equipment	\$ 2,184,337	\$ 2,184,337	100%
2	Building 100 - Library (Interim Remodel)	\$ 2,133,136	\$ 2,133,136	100%
21	Building 500 Renovation/Equipment	\$ 1,930,904	\$ 1,930,904	100%
27	Building 1500 Renovation/Equipment	\$ 1,203,835	\$ 1,203,835	100%
41&35+N31+N34	College Infrastructure	\$ 561,160	\$ 561,160	100%
5&6	ADA Phase I & II	\$ 407,979	\$ 407,979	100%
25	Building 1200 Renovation/Equipment	\$ 337,582	\$ 337,582	100%
	Building 1300 Fine Arts Equipment	\$ 173,838	\$ 173,838	100%
	Building 200 & CTE Labs	\$ 30,973	\$ 30,973	100%
33	Nut Tree	\$ 268,842	\$ 268,842	100%
N13	Campus-wide Exterior Painting (Fairfield)	\$ 91,161	\$ 91,161	100%
42	Building 2112 Stadium Renovation/Track	\$ 69,670	\$ 69,670	100%
N3	Campuswide Signage In-house Study	\$ 18,383	\$ 18,383	100%
N25	Building 300 (2 Science Rooms & Cadaver Room Vent	\$ 293,787	\$ 293,787	100%
24	Building 1000 Renovation Equipment	\$ 108,019	\$ 108,019	100%
26	Building 1300 Remodel Fine Arts	\$ 6,049,797	\$ 6,049,797	100%
28	Building 1600 Renovation/Equipment	\$ 33,802	\$ 33,802	100%
32	Building 202/Building 200 Kitchen Upgrade	\$ 238,821	\$ 238,821	100%
34	Building 1900 Renovation/Equipment	\$ 339,572	\$ 339,572	100%
36	Security Systems Upgrade	\$ 241,416	\$ 241,416	100%
39	Campuswide Landscape	\$ 60,736	\$ 60,736	100%
40	Building 600 Administration Building	\$ 8,441,158	\$ 8,441,151	100%
N37	CTE Lab Renovation	\$ 139,638	\$ 139,638	100%
37	Portables Assessment (Demolition)	\$ 7,311	\$ 7,311	100%
DISTRICTWIDE				
	Campus-wide Technology Upgrade, Phase I	\$ 2,966,913	\$ 2,966,913	100%
45	Campus-wide Technology Upgrade, Phase II	\$ 260,596	\$ 260,596	100%
	Overall Program Costs/Measure G General Phase I	\$ 8,567,937	\$ 8,567,937	100%
N40	Overall Program Costs (Measure G General) Phase II	\$ 2,592,557	\$ 2,546,029	98%
N41	Small Capital Projects (Misc Classroom Upgrades)	\$ 959,033	\$ 457,430	48%
PROGRAM RESERVE				
N42	Program Reserve	\$ -	\$ -	0%
	TOTAL	\$ 151,283,715	\$ 150,735,578	99.6%

⁽¹⁾ Project numbers indicate the original Measure G Bond project numbers as presented and approved by the Board in 2002. "N" projects were added due to timing, critical need and/or funding amount by the District.

⁽²⁾ Per Final Measure G Bond Spending Plan approved by the Board on 4/20/16.

⁽³⁾ Expenditures are as of 6/30/16. District is currently in fiscal year-end close and is also in process of the annual financial audit, any variances will be included in the next quarterly report.

⁽⁴⁾ Bond Spending Plan column includes bond proceeds, bond interest, and Student Services Fee revenue.

Solano Community College CBOC 2015-16 Annual Report

Solano Community College District Measure Q Bond Quarterly Progress Update (Financials as of 6/30/2016)



Status ⁽¹⁾	PROJECT NAME	MEASURE Q PROJECT BUDGET AS OF 3/4/2015 B5P (1)	BOT APPROVED CHANGE	MEASURE Q PROJECT BUDGET AS OF 3/16/2016 B5P ⁽²⁾	OTHER FUNDING BUDGET ⁽³⁾	OTHER FUNDING EXPENDITURES AS OF 6/30/2016 ⁽³⁾	MEASURE Q EXPENDITURES AS OF 6/30/2016 ⁽³⁾	PERCENT SPENT	PROJECT NO.
FF CAMPUS									
F	Library & Learning Resource Center	\$ 21,800,000		\$ 21,800,000	\$ 19,572,741	\$ -	\$ -	0.0%	S20110
A	Performing Arts Building (Phase 1 81200 Renovation)	\$ 6,200,000		\$ 6,200,000	\$ 13,760,000	\$ 6,836,136	\$ 3,812,155	53.3%	S21210/S21220
F	Performing Arts Building (Phase 2)	\$ 13,700,000		\$ 13,700,000	\$ -	\$ -	\$ 33,151	0.2%	S21230
A	Science Building (Phase 1)	\$ 33,100,000	\$ 4,500,000	\$ 37,600,000	\$ -	\$ -	\$ 543,854	1.4%	S20310
F	Science & Math Building (Phase 2)	\$ 8,000,000		\$ 8,000,000	\$ -	\$ -	\$ -	0.0%	TBD
F	Career Technology Building (CTE)	\$ 3,000,000		\$ 3,000,000	\$ -	\$ -	\$ -	0.0%	TBD
A	Agriculture (Horticulture)	\$ 2,000,000		\$ 2,000,000	\$ -	\$ -	\$ 149,435	7.5%	S21030
VV CAMPUS									
A	VV Classroom Building Purchase & Renovation	\$ 8,200,000		\$ 8,200,000	\$ -	\$ -	\$ 3,317,475	40.5%	S30200/S30210
A	Biotechnology & Science Building	\$ 34,500,000		\$ 34,500,000	\$ -	\$ -	\$ 5,408,275	15.7%	S30310/S30320/S30330
F	Aeronautics & Workforce Development Building	\$ 15,000,000		\$ 15,000,000	\$ -	\$ -	\$ 1,039,412	6.9%	S30400/S30410/S30420
F	Student Success Center/LRC	\$ 15,500,000		\$ 15,500,000	\$ -	\$ -	\$ -	0.0%	TBD
F	Fire Training	\$ 7,000,000		\$ 7,000,000	\$ -	\$ -	\$ -	0.0%	TBD
F	Agriculture	\$ -		\$ -	\$ -	\$ -	\$ -	0.0%	TBD
VJ CAMPUS									
A	Vallejo prop purchase Belvedere	\$ 4,800,000	\$ (5,657)	\$ 4,794,343	\$ -	\$ -	\$ 4,794,343	100.0%	S40310
A	Vallejo prop purchase Northgate	\$ 6,900,000	\$ (28,129)	\$ 6,871,871	\$ -	\$ -	\$ 6,871,471	100.0%	S40910
F	Site Improvements	\$ 5,000,000	\$ (1,000,000)	\$ 4,000,000	\$ -	\$ -	\$ -	0.0%	S40920/S40920
A	Autotechnology Building	\$ 24,800,000		\$ 24,800,000	\$ -	\$ -	\$ 5,681,682	22.9%	S40210/S40220
F	Student Success Center/LRC	\$ 22,000,000		\$ 22,000,000	\$ -	\$ -	\$ -	0.0%	TBD
F	Career Technology Building	\$ 19,800,000		\$ 19,800,000	\$ -	\$ -	\$ -	0.0%	TBD
INFRASTRUCTURE IMPROVEMENTS									
A	IT Infrastructure Improvements	\$ 14,000,000		\$ 14,000,000	\$ -	\$ -	\$ 3,862,833	27.6%	S12100
A	Utility Infrastructure Upgrade (Energy)	\$ 23,800,000		\$ 23,800,000	\$ 712,447	\$ 712,447	\$ 10,662,688	46.4%	S14010/S14020/S14030/ S14040/S14050
ADA & CLASSROOM IMPROVEMENTS									
A	Small Capital Projects	\$ 8,300,000		\$ 8,300,000	\$ -	\$ -	\$ 1,808,478	21.8%	S13005 to S13026
F	ADA Improvements	\$ 10,900,000		\$ 10,900,000	\$ -	\$ -	\$ -	0.0%	TBD
PLANNING, ASSESSMENTS & PROGRAM MANAGEMENT									
A	Program Management, District Support and Planning	\$ 25,400,000		\$ 25,400,000	\$ -	\$ -	\$ 9,667,867	38.1%	S11010/S11011/S11020/ S11021/S11030
RESERVE & INTEREST									
	Program Reserve & Interest	\$ 14,300,000	\$ (2,366,214)	\$ 11,933,786	\$ -	\$ -	\$ -		S16010
	Net Interest Earned (thru 12/01/2015)	\$ 1,142,214	\$ (1,100,000)	\$ 42,214	\$ -	\$ -	\$ -		
	TOTAL BOND SPENDING PLAN	\$ 349,142,214	\$ -	\$ 349,142,214	\$ 34,045,188	\$ 7,548,583	\$ 57,648,122	17.0%	

⁽¹⁾ Per Bond Spending Plan Approved by BOT 3/4/2015

⁽²⁾ Per Bond Spending Plan Revision Approved by BOT 3/16/2016

⁽³⁾ Note other funding sources include State Funding and Proposition 39 Energy

⁽⁴⁾ A=Active Project; F=Future Project/Project On Hold. VV Aeronautics Project activity associated with property purchase only.

⁽⁵⁾ District is currently in fiscal year-end close and is also in process of the annual financial audit, any variances will be included in the next quarterly report.

Solano Community College CBOC 2015-16 Annual Report

FOLLOW-UP TO CONCERNS RAISED IN THE PREVIOUS CBOC REPORT (July 2014 to December 2015)

The following are concerns raised in the last report and the status of those issues:

Temporary Space for the Theatre. While the work was being done on the Fairfield theater, the District spent \$1.2 million on temporary changes to 360 Campus Lane to accommodate the theater during the renovations. It was our opinion that a less expensive alternative should have been considered but this issue was a done deal by the time we were aware of it.

LEED Certification. Several of the new and renovated buildings will have LEED certification. When a CBOC member initially asked about this, he was told that the certification cost \$50,000. Later, when the suggestion had been made by CBOC to document achievement of LEED level of performance without the certification, the CBOC was told that there was no cost for LEED certification. It turns out that there are costs associated with certification although what they all are is not straightforward. The Autotechnology Building and the Biotechnology and Science Building will have LEED certification. The proposed new Library/Learning Resource Center will not request LEED certification although a stipulation in part of its funding is that it should be 15% more efficient than is required by the building code.

Library project. The District has a large library with a great deal of volume (high ceilings). The plan of the District is to pair \$21.8 million of the Measure Q bond funds for refurbishing the library with \$19.6 million from a California bond measure anticipated on an upcoming ballot to replace the library. We would like to see a study comparing the more expensive approach against the potential of renovation of the existing facility. Since the report the CBOC received a presentation about the challenges associated with renovating the library especially the significant health hazards associated with infestations of bats. Members of the CBOC agree that renovation of the existing library should not be done. Also, the District received the anticipated grant of approximately \$20 million to build the new library. When the new grant is combined with the Measure Q allotment a total of \$40 million is available for construction of a new library facility. The CBOC would like proposals reviewed for the new library that require less than the full \$40 million.

Aeronautics program. The District used Measure Q funds to purchase 5.45 acres within the Nut Tree complex for development of an Aeronautics Center and expansion of the aeronautics program. The preliminary proposal was for the construction of a 40,000 square foot building to house the program. The budget for this project is \$15,000,000 of Measure Q funds. Funding for this project will be available in 2027 so there is time for the details to be confirmed. The Board

Solano Community College CBOC 2015-16 Annual Report

has requested an update on possible alternatives for the Aeronautics Center and the CBOC will be interested to see them.

CBOC's Brief Reaction to the Solano Community College District's Response to the Citizens' Bond Oversight Committee (CBOC) Report for July 2014 to December 2015

A major point of contention raised in the District's Response is the definition of "independent". The CBOC acknowledges that its members are appointed by the District's Governing Board but beyond that, it is independent in the sense that its actions and opinions are its own acting within the constraints set forth in the Education Code. It appears that the number of times the CBOC met in a calendar year was viewed as a violation of the by-laws, however, these by-laws allow for any number of special meetings as long as a majority of the CBOC members favor it.

The following is quoted from the District's Response: "Oversight Opinion. The CBOC was advised by legal counsel of their responsibility, their scope and authority. Their request to meet with the Bond auditor before and during the audit is not within their right or authority per Ed. Code 15286." According to the document "Best Practices" published by the California League of Bond Oversight Committees (CalBOC), "the independent financial auditors meet with the oversight committee audit subcommittee and/or full committee at a regularly scheduled meeting." The CBOC was making a request for what is viewed as a 'best practice'.

Later in the District's response: "The CBOC made requests of the District to meet with auditors during the fall 2014 semester and was advised that the auditor was not available. In January 2015, the District scheduled a meeting for the CBOC to meet with the auditors to review their report. The CBOC declined the meeting." The preceding statement is false; no meeting of which the CBOC members were aware was scheduled with the auditors.

In the Summary of the District's response: "The Board acknowledges that the Report presented to the Board at its September 7, 2016 meeting did not comply with the Ed. Code regarding the contents of an annual report and included factual errors and omissions." The District's response does not state specifically how the CBOC's Report is out of compliance with the Ed. Code nor does it point out factual errors or omissions.

A QUESTION ABOUT MEASURE G FUNDING

Measure G was approved as a \$124.5 million bond measure. We noticed in the chart that provides a quarterly update of Measure G spending (see below) that the total will be \$151,283,715 once all funds are expended. CBOC members asked for an explanation for the difference in these two figures. The District provided us with the following information: \$8.5M became available when the bond was refinanced; \$16.1M came from interest earned on the bond money; and approximately \$2.1M were student fees.

Solano Community College CBOC 2015-16 Annual Report

BOND AUDIT REPORTS FOR FISCAL YEAR 2015/2016

In accordance with Proposition 39, Measure G & Q contain strict financial safeguards, including a requirement that an independent audit be conducted annually to ensure bond funds are spent on classroom and facility improvements as identified in the ballot measure.

Both Measure G and Measure Q had clean financial audits, with no findings. The Auditor found that the District properly accounted for the expenditures and bond funds were spent on authorized projects.

The Financial and Performance Audit Reports for fiscal year 2015/2016 are available on the District website: www.solano.edu/measureq

CBOC COMPLIANCE STATEMENT

Bond expenditures and bond projects have been reviewed by the Citizens' Bond Oversight Committee to ensure the money is spent only on school facility improvements authorized by Measure G and Measure Q. Bond expenditures are audited annually by an independent audit firm retained by the District. The CBOC has reviewed the audit reports, District Quarterly Progress Update Reports, and other materials requested from the District, and believes the District is in compliance with the requirements of Article XIII A Section 1(b)(3) of the California Constitution.