

MEASURE Q ACTIVITY

OCTOBER – DECEMBER 2018

- Program Overview:

- \$8,995,217 expended this quarter on projects
- \$8,986,688 expended to final pay Solar Project Loan
- \$17,981,905 total expended this quarter
- Total expended \$162,488,010 to date or 46.7% of total \$348M

MEASURE Q QUARTERLY PROJECT STATUS UPDATE SUMMARY

- Projects In Progress
 - Library/Student Learning Center
 - Science Building/Veteran's Affairs
 - Information Technology Upgrades
 - Horticulture Restroom

SCIENCE BUILDING & VETERANS CENTER

- Complete interior drywall installation.
- Complete interior finishes.
- Complete exterior finishes.
- Install Rooftop Mechanical Equipment
- Site Work/Exterior Concrete in progress
- Campus Path of Travel Improvements to Science Building
- Exterior site work underway,
 - Student Plaza
 - Seat Wall
 - Sidewalk
 - Fire road
- Occupancy Summer 2019



SCIENCE BUILDING



VETERAN'S CENTER



LIBRARY/LEARNING RESOURCE CENTER



- Complete construction documents and submit to DSA for plan review.
- Develop furniture, fixtures & equipment list.
- Final pre-bid cost estimate.



HORTICULTURE RESTROOM BUILDING

- Building set in place
- Utilities completed
- Final items in progress are fire alarm and punch list



QUESTIONS?

