

**SOLANO COMMUNITY COLLEGE DISTRICT
GOVERNING BOARD AGENDA ITEM**

TO: Members of the Governing Board

**SUBJECT: CONTRACT CHANGE ORDER #7 TO VACA VALLEY
EXCAVATING & TRUCKING, INC. FOR THE
VACAVILLE CENTER INTERSECTION IMPROVEMENTS
PROJECT**

SUMMARY:

CONTINUED FROM THE PREVIOUS PAGE

Construction for this project is in progress. On October 4, 2017 the Board approved Change Order #1 for additional work related to PGE facilities. On December 20, 2017 the Board approved Change Order #2 for a time extension due to weather conditions impacting ability to slurry coat. On February 7, 2018, the Board approved a no cost time extension Change Order #3. On March 7, the Board approved Change Order #4 for unforeseen conditions and an agency requirement. On April 4, the Board approved Change Order #5 no cost time extension for delay in City submittal approval for traffic loop detection wire, and on May 5, 2018 the Board approved Change Order #6 no cost time extension related to City approval of wire.

This Change Order #7 is a no cost time extension due to further delay related to City approval for traffic loop detection wire and additional City requirements.

Summary of Contract:

\$ 878,500.00 Original Contract Sum
\$ 36,003.98 Previous Approved Change Orders (6)
\$ 0 .00 This Proposed Change Order #7
\$ 914,503.98 New Contract Sum Including This Change Order

The Board is asked to approve a no cost Change Order #7 to Vaca Valley Excavating & Trucking, Inc. to extend the project completion date to be July 18, 2018.

The Change Order may be viewed online at: <http://www.solano.edu/measureq/planning.php>.



Change Order

Solano Community College District
 4000 Suisun Valley Road
 Fairfield, CA 94534
 Tel: 707-864-7189 Fax: 707-207-0423

Swinerton Management & Consulting

Change Order # 7
 Project No.: 17-007
 Date: 6-Jun-18

DSA File No.: N/A
 DSA App. No.: N/A

Project: Solano Community College District
 Vacaville Center Intersection Improvements Project

Omni-Means, Ltd.
 943 Reserve Drive, Suite 100
 Roseville, CA 95678

To: Vaca Valley Excavating & Trucking, Inc.
 2201 East Monte Vista Avenue
 Vacaville, CA 95688

The Contract is Changed as Follows:

COR No.

--- Extend contract completion date to be July 18, 2018, related to City approval of wire and additional City requirements.

\$0.00

\$0.00

TOTAL COST OF CHANGE ORDER	ADD	\$0.00
	Deduct	\$0
FINAL CHANGE ORDER AMOUNT		\$0.00

Original Contract Sum:	\$	878,500.00
Total change By Previous Change Orders:	\$	36,003.98
Contract Sum Prior to This Change Order:	\$	914,503.98
Original Contract Sum will be Increased by This Change Order:		\$0.00
The New Contract Sum Including This Change Order Will Be:	\$	914,503.98
The Original Contract Completion Date:		12-Dec-18
Contract Time Will be Changed by This Change Order:		42 days
The New Contract Completion Date Will Be:		18-Jul-18

CONTRACTOR:

Vaca Valley Excavating & Trucking, Inc.
2201 East Monte Vista Avenue
Vacaville, CA 95688

Date: _____

(Affix stamp here)

OWNER:

Lucky Lofton
Executive Bonds Manager
Solano Community College District

Date: _____