

**SOLANO COMMUNITY COLLEGE DISTRICT
GOVERNING BOARD AGENDA ITEM**

TO: Members of the Governing Board

**SUBJECT: RATIFICATION OF CONTRACT CHANGE ORDER #8 TO
VACA VALLEY EXCAVATING & TRUCKING, INC. FOR
THE VACAVILLE CENTER INTERSECTION
IMPROVEMENTS PROJECT**

SUMMARY:

CONTINUED FROM THE PREVIOUS PAGE

Construction for this project is in progress. On October 4, 2017 the Board approved Change Order #1 for additional work related to PGE facilities. On December 20, 2017 the Board approved Change Order #2 for a time extension due to weather conditions impacting ability to slurry coat. On February 7, 2018, the Board approved a no cost time extension Change Order #3. On March 7, the Board approved Change Order #4 for unforeseen conditions and an agency requirement. On April 4, the Board approved Change Order #5 no cost time extension for delay in City submittal approval for traffic loop detection wire, and on May 5, 2018 the Board approved Change Order #6 no cost time extension related to City approval of wire. On June 6, the Board approved Change Order #7, a no cost time extension due to further delay related to City approval for traffic loop detection wire and additional City requirements

This Change Order #8 is for additional scope that was required by the City during the preliminary punch walk, and for labor cost for removal and replacement of wire. To facilitate timely completion of this work and avoid further delay, staff authorized the contractor to proceed with this work.

Summary of Contract:

\$ 878,500.00 Original Contract Sum
\$ 36,003.98 Previous Approved Change Orders (7)
\$ 12,451.64 Proposed Change Order #8
\$ 926,955.62 New Contract Sum Including Change Order #8

The Board is asked to ratify Change Order #8 to Vaca Valley Excavating & Trucking, Inc. in the amount of \$12,451.64.

The Change Order may be viewed online at: <http://www.solano.edu/measureq/planning.php>.



Change Order

Solano Community College District
 4000 Suisun Valley Road
 Fairfield, CA 94534
 Tel: 707-864-7189 Fax: 707-207-0423

Swinerton Management & Consulting

Change Order # 8
 Project No.: 17-007
 Date: 20-Jun-18

DSA File No.: N/A
 DSA App. No.: N/A

Project: Solano Community College District
 Vacaville Center Intersection Improvements Project

Omni-Means, Ltd.
 943 Reserve Drive, Suite 100
 Roseville, CA 95678

To: Vaca Valley Excavating & Trucking, Inc.
 2201 East Monte Vista Avenue
 Vacaville, CA 95688

The Contract is Changed as Follows:

COR No.


006 Labor and equipment to remove and install TW/THW interconnection signal wiring as directed by City of Vacaville. \$3,345.00

008 Remove and replace concrete curb and gutter per direction by City, and add curb behind sidewalk to retain landscaping. \$9,106.64

TOTAL COST OF CHANGE ORDER	ADD	\$12,451.64
FINAL CHANGE ORDER AMOUNT	Deduct	\$0
		\$12,451.64

Original Contract Sum:	\$ 878,500.00
Total change By Previous Change Orders:	\$ 36,003.98
Contract Sum Prior to This Change Order:	\$ 914,503.98
Original Contract Sum will be Increased by This Change Order:	\$12,451.64
The New Contract Sum Including This Change Order Will Be:	\$ 926,955.62
The Original Contract Completion Date:	12-Dec-18
Contract Time Will be Changed by This Change Order:	0 days
The Current Contract Completion Date is:	18-Jul-18

CONTRACTOR:



Vaca Valley Excavating & Trucking, Inc.
2201 East Monte Vista Avenue
Vacaville, CA 95688

Date: 6/1/18

(Affix stamp here)

OWNER:



Lucky Lofton
Executive Bonds Manager
Solano Community College District

Date: 6/1/18